Capital Programme – 'Amber' schemes Qtr 1 2017/18

	Spend to					
	Qtr. 1					
Scheme	£'000	Commentary				
	Operational Services					
Shrub End Depot	0	Whilst there is not currently a financial risk, discussions with ECC				
		are ongoing with regard to the potential redevelopment of the				
		Recycling Centre for Household waste at Shrub End. Negotiations				
		on land are also ongoing between Estates and ECC. The outcomes of these will feed into the options for the Council's				
		Depot development alongside other potential sites.				
Professional Serv	Professional Services					
Disabled	46	See Appendix C				
Facilities Grants	_					
Community Servi	ces					
Oak Tree	1	Temporary weathertight works to the roof were actioned whilst the				
Community		permanent roof works were being specified and quoted for.				
Centre Roof		Tenders have returned and some unforeseen works will				
		potentially exceed funding available, so project may overspend				
		budget by £13k.				
Garrison	3	The Garrison Gym project is progressing, and building works for				
Gymnasium Rebuild		the final phase are due to complete early in 2018 after which the Mercury Theatre will take up temporary tenancy of the building,				
TEDUIU		which will also be available for wider community use. During 2018				
		a formal process is likely to commence for the longer term tenancy				
		of the building, and community groups and voluntary sector				
		organisations have already participated in an open afternoon to				
		view the building and discuss the sort of commitment this would				
		require. This approach has provided a short term agreement				
		which secures the building and opens it up to community use as				
		soon as possible, while at the same time provides possible longer				
		term plans to be developed by Community Groups either				
		independently or in partnership, and possible funding streams				
		identified for sustainable longer term occupancy and				
Develving Invest	management of the building.					
Revolving Investr	80	See Appendix C				
Gateway – Sports	00					
Hub						
Northern	87	The Turnstone full application was approved by Planning				
Gateway South	07	Committee on 13 July 2017. We currently await advice from the				
Galeway South		Secretary of State as to whether this decision will be called in.				

Capital Programme – 'Amber' schemes Qtr 1 2017/18

	Spend to Qtr. 1		
Scheme	£'000	Commentary	
Surface Water Flooding - Distillery Lane/Haven Road	0	Joint project with Anglian Water (AW) and ECC to try to resolve the issue of surface water flooding at Haven Road. AW have fitted a valve in the quay in an effort to prevent tidal water from the river flooding Haven Road. CBC has undertaken dredging at a cost of £4,125 and has agreed to contribute to a feasibility study at £5,000. Depending on the results on the feasibility study CBC has approx. £73,000 of s.106 funding for a capital scheme. ECC currently working on the feasibility study and early indications are that a comprehensive solution will not pass the cost benefit ratio to receive central Government funding. There is continual tidal flooding from unknown ECC Highway drains which we believe ECC Highways continue to investigate. CBC continue to monitor a project to be delivered by others.	
Creative	0	Project complete, final accounts to be agreed by September	
Business Centre		2017. Expenditure against this project is higher than the current budget due to the poor condition of the building structure, and	
		the over-spend will be sought from elsewhere in the RIF budget.	

Status Key

Status	Definition	Action
Red	There are significant issues with one or more aspects of the scheme (time, cost, scope), which require corrective action to meet the project objectives. The issue cannot be mitigated by the project manager or project team.	Escalate to project sponsor immediately. Highlight to PMB and the Scrutiny Panel.
Amber	One or more aspects of the project are at risk and are being flagged. Project performance is expected to be addressed by the project manager or project team.	Briefing to project sponsor. Report as part of overall summary.
Green	All aspects of the project are performing to plan.	No action required. Report as part of overall summary.