



Dashboard Report End of Year 2019/20 Period 12

CCHL Group Performance Summary Year End 19/20

	Full Year Budget	YTD Budget	YTD Actual	YTD Variance B/(W)	Full Year Forecast	Full Year Variance B/(W)
	£'s	£'s	£'s	£'s	£'s	£'s
Income	6,249,869	6,032,278	6,677,085	644,806	6,677,084	427,215
Expenditure	(5,763,428)	(5,763,428)	(6,190,642)	(427,215)	(6,190,643)	(427,215)
	486,441	268,851	486,442	217,591	486,442	0
Profit before Tax	486,441	268,851	486,442	217,591	486,442	0
Тах	92,424	51,082	92,424	41,342	92,424	0
Net Profit available						
for Dividends	394,017	217,769	394,018	176,249	394,018	0

Performance Update

The overall group performance is in line with the Budget 2019-20 due to the forecast budgetary control on costs within the trading activities, as detailed in the following subsidiary company reports.

 Covid-19 costs may not be recoverable from central Government. The will advise 	e dividend forecast is in line with the budget, due trading performance and overhead cost control trading activity. e methodology in reporting the pension liability use the 'Pass through arrangement', following rice from Scrutton Bland. This is being gressed by the respective legal teams.	ECC on the 'Care response' tender.







Colchester AMPHORA TRADING

Events Team Performance Summary Year End 19/20

KP19 - Customer Satisfaction

Satisfied

Very Dissatisfied Very Satified

Dissatisfied

Events							
	18/19 (Prov)	Budget	YTD Budget	YTD Actual	Variance	Forecast	Variance
	£'s	£'s	£'s	£'s	£'s	£'s	£'s
Income	910,404	795,342	795,342	912,285	116,943	912,285	116,943
Expenditure	(934,241)	(882,583)	(882,583)	(940,899)	(58,315)	(940,898)	(58,315)
_	(23,837)	(87,241)	(87,241)	(28,614)	58,627	(28,613)	58,627

Performance Update

The Events Company performed exceptionally well, with financial performance of events exceeding its target by £50k. The team has delivered a diverse and successful programme, with a record number of events and attendees. The final year end position was impacted by cancelled and deferred events in March as a result of Covid-19, with a forecast lost earning opportunity of an additional £18k profit.

We continue to work with promoters, companies and residents in deferring where possible their events and weddings. This has resulted in a condensed outdoor programme for 2020 and a busy second half of the year for the Charter Hall programme.


No new wedding bookings are allowed until July and these can be for bookings only from September onwards.

Risks/Issues	Finance	Forward Look		
 The lockdown guidelines from Government will clearly have a major impact to the whole events programme and performance in 2020/21. Awaiting decision on the use of the Old Library for events. 	 Performance year-end is nearly £50k favourable to budget There has been exceptional performance at Charter Hall with £182k profit outturn, £64k in Outdoor events and £35k in weddings. A return of £243k direct income to CBC through SLA and hire charges. 	 Programme recommencement depends on Government guidelines Working with BID and have proposed business cases to run events for new locations. 		




Events Team KPI figures P12





■ Town Hall ■ Castle ■ Open Air ■ Charter Hall



Testimonials "Good variety of shows, poor <u>seating" – source</u>: Google reviews

Colchester COMMERCIAL HOLDINGS

Helpline Team Performance Summary Year End 19/20

Helpline							
	18/19 (Prov)	Budget	YTD Budget	YTD Actual	Variance	Forecast	Variance
	£'s	£'s	£'s	£'s	£'s	£'s	£'s
Income	937,109	1,080,799	1,080,799	1,024,719	(56,080)	1,024,719	(56,080)
Expenditure	(573,248)	(686,982)	(686,981)	(671,571)	15,410	(671,571)	15,410
	363,861	393,818	393,818	353,148	(40,670)	353,147	(40,670)

Performance Update

The year-end position is adverse to budget, through shortfall in income on fees and CBH, however we continue to grow our customer base with 95 new customers in February and March, although disconnections have negated the growth over this period.

Risks/Issues	Finance	Forward Look
 Additional costs from Covid-19 may or may not be recovered from central Government. PPE requirements and recent changes in ways of working may need to be permanent to protect both residents and employees. 	position of the two services will achieve the profit target set for 2019/20, before year-end	Digital system still being investigated to ensure correct solution is procured.



CCTV Team Performance Summary Year End 19/20

CCTV							
	18/19 (Prov)	Budget	YTD Budget	YTD Actual	Variance	Forecast	Variance
	£'s	£'s	£'s	£'s	£'s	£'s	£'s
Income	444,390	521,937	521,937	521,988	51	521,988	51
Expenditure	(499,300)	(521,937)	(521,937)	(528,401)	(6,464)	(528,401)	(6,464)
_	(54,910)	(0)	0	(6,413)	(6,413)	(6,413)	(6,413)

Performance Update

A project team has been established and the upgrade of CCTV to a digital system is progressing alongside the LFFN project. This project will deliver a modern digital system with greater town centre coverage and also extend to the Northern Gateway, Leisure World and the Hythe. Cameras and control room work is being tendered and technical specifications are being finalised.


Solutions to maintain our service during the transition period have been established.

Risks/Issues	Finance	Forward Look
 Camera/system instability, with an increasing number of failures being reported, is an issue. Some cameras in key locations have poor image quality. 	 Strong expenditure control resulted in savings against budget in 2019/20. 	• The Digitalisation programme is to be finalised.




KPIs - CCTV/Helpline 1 P12


Colchester COMMERCIAL HOLDINGS



KPI 16 - CCTV Cameras 140 120 100 80 60 40 20 0 September November December APIII May June AUEUSt October January February March JUN4 Working Not working



KP17 - Customer Satisfaction



KPI 15 - Assist with Arrest

KPIs - CCTV/Helpline 2 P12



Development Services Team Performance Summary Year End 19/20

Development Services

	18/19 (Prov)	Budget	YTD Budget	YTD Actual	Variance	Forecast	Variance
	£'s	£'s	£'s	£'s	£'s	£'s	£'s
Income	139,062	158,000	158,000	18,014	(139,986)	18,014	(139,986)
Expenditure	(76,611)	(53,705)	(53,705)	(36,074)	17,632	(36,074)	17,632
_	62,451	104,295	104,295	(18,060)	(122,355)	(18,060)	(122,355)

Performance Update

Fee income earned in the year for the following projects:

- LFFN (Local Full Fibre Network)
- Stanway Community Facility
- Northern Gateway Boulevard
- CAHL housing

The part-time Investment specialist left the Company's employ, and in agreement with CBC and the Board of Directors, future Investment expertise will be procured on an as need basis.

Risks/Issues	Finance	Forward Look
• The Development Investment specialist resource left the employ of the business and there is no current plan to replace this in-house service.	• The above results are the actual for the full year as there is no expected additional income in the current year.	• Future Commercial investment support to be procured on a project basis, which will control costs in line with demand.
	•	




Commercial Management Team Performance Summary Year End 19/20

Commercial Mgmt

	18/19 (Prov)	Budget	YTD Budget	YTD Actual	Variance	Forecast	Variance
	£'s	£'s	£'s	£'s	£'s	£'s	£'s
Income	703,299	745,796	745,796	699,385	(46,411)	699,385	(46,411)
Expenditure	(708,663)	(745,796)	(745,796)	(576,547)	169,249	(576,547)	169,249
_	(5,364)	(0)	0	122,838	122,838	122,838	122,838

Performance Update


- The project management team has progressed the Client's specification with the contractor and has now achieved a good position to hopefully see the handover of the Sports Park in September/October 2020.
- The vehicular access is progressing well and will be complete by May 2020.
- The CNG Boulevard, which is HIF funded, is scheduled to start in May 2020, following appointment of the contractor.
- Negotiations with a potential purchaser continue to finalise an agreed sale on part of the CNG South land.



Risks/Issues	Finance	Forward Look
 Resolution to the J.28 highway improvements to support the CNG South planning application. Finalising the agreement to sell the land parcel. 	• The fee income and overhead management continue to show a slight favourable forecast position for the year.	 Appointment of a contractor for the Energy Centre Turnstone working on a fresh application. CNG South Hybrid application is now approved Rowan House workplace feasibility study Severalls Community project feasibility




Estates Team Performance Summary P12





Risks/Issues	Finance	Forward Look		
 A new Team Administrator & Projects Support Assistant started mid-March. 	 Continuing close management of the overheads is keeping the forecast for the year in line with budget. 			



Sport and Leisure KPIs P12









Colchester AMPHORA ENERGY

Colchester Amphora Energy Ltd Performance Summary P12

CAEL							
	Full Year Budget	YTD Budget	YTD Actual	YTD Variance B/(W)	Full Year Forecast	Full Year Variance B/(W)	
	£'s	£'s	£'s	£'s	£'s	£'s	
Income	168,000	168,000	190,055	22,055	190,055	22,055	
Expenditure	(130,339)	(130,339)	(189,154)	(58,815)	(189,154)	(58,815)	
	37,661	37,661	901	(36,760)	901	(36,760)	

Performance Update

The Development Management agreement for the Heat Network, CBC/CAEL, has been signed.

British Geological Survey has surveyed the boreholes and suggested the CNG heat network be a candidate for inclusion in the European COST research network for including geothermal technologies into decarbonized heating and cooling grids.


The Greater South East Energy Hub has agreed to provide match funding for the CNG microgrid feasibility work.


Work on the CNG south-side grid connection is ongoing.

Risks/Issues	Finance	Forward Look			
 CNG Development build-out schedule risks heat sales CNG project delays and RHI registration 	 Loan agreement and associated documents finalised. £80k of equity received £400k initial May drawdown received £200k July drawdown received £200k Oct drawdown received. £100K March drawdown received 	 Lease agreement CBC/CAEL – to be drafted Developer Agreement – to be drafted 			



Colchester Amphora Energy Ltd CNG Heat Network Project Progress Summary P12





Performance Update	Risks/Issues
 Five boreholes installed and tested. Additional energy modelling to be carried out with borehole results to update the TEM Preparation of tender documents to design, build and operate the heat network are near completion A final business case to go to Cabinet Aug 2020. 	 Planning consent, build delays and RHI – heat on Long build-out schedule of CNG re: heat demand/sales/income Heat Centre completion and BEIS expectation Utilities connection costs Heat Network pipe civils installation costs Covid-19 related delays



Programme Status

July 2019

Scheme	Initial	Soft	Grant &	Borehole	Long term	Scheme	Boreholes	D&B	D&B	Planning	Start on Site	First heat	Practical
	Technical	Market	RHI legal	no. 1 test	technical	Design to	no. 2, 3, 4, 5	Procurement	Contractor	Consent	Energy Ctr	delivery	Completion
	& Legal	Testing of	advice		advisor appt	RIBA 3 by		start process	Appt				
	Due	installatio				technical							
	Diligence	n contract				advisor							
CNG Heat		Complete	Complete	Complete									
Network	Complete	July 18	Aug 18	Aug 18	Nov 18	May 19	Aug 19	May 19	Sept 19	Sept 19	Nov 19	Nov 20	Dec 23

December 2019

Scheme	Initial	Soft	Grant &	Borehole	Long term	Scheme	Boreholes	D&B	D&B	Planning	Start on Site	First heat	Practical
	Technical	Market	RHI legal	no. 1 test	technical	Design to	no. 2, 3, 4,	Procurement	Contractor	Consent	Energy Ctr	delivery	Completion
	& Legal	Testing of	advice		advisor	RIBA 3 by	5	Start process	Appt				
	Due	installation			appt	technical							
	Diligence	Contract				advisor							
CNG Heat		Complete	Complete	Complete									
Network	Complete	July 18	Aug 18	Aug 18	Nov 18	Jan 20	31 Dec 20	Feb 20	Aug 20	Apr 20	Oct 20	Jul 21	Dec 23

April 2020

Scheme	Initial	Soft	Grant &	Borehole	Long term	Scheme	Boreholes	D&B	D&B	Planning	Start on Site	First heat	Practical
	Technical	Market	RHI legal	no. 1 test	technical	Design to	no. 2, 3, 4, 5	Procurement	Contractor	Consent	Energy Ctr	delivery	Completion
	& Legal	Testing of	advice		advisor appt	RIBA 3 by		Start process	Appt				
	Due	installation				technical							
	Diligence	Contract				advisor							
CNG Heat		Complete	Complete	Complete			Complete		Sept/ Oct				
Network	Complete	July 18	Aug 18	Aug 18	Nov 18	April 20	31 Dec 19	May 20	20	April 20	Nov 20	Nov 21	Dec 23



Colchester Amphora Energy Ltd Actual/Forecast Draw Down

Month	Opening Balance	Actual Draw Down	Total Draw Down	Month	Opening Balance	Actual Draw Down	Total Draw Down
Wonth	£000's	£000's	£000's	Wonth	£000's	£000's	£000's
Jun-19	-	400	400	Oct-20	1,200	-	1,200
Jul-19	400	200	600	Nov-20	1,200	100	1,300
Aug-19	600	-	600	Dec-20	1,300	-	1,300
Sep-19	600	-	600	Jan-21	1,300	100	1,400
Oct-19	600	200	800	Feb-21	1,400	-	1,400
Nov-19	800	-	800	Mar-21	1,400	100	1,500
Dec-19	800	-	800	Apr-21	1,500	-	1,500
Jan-20	800	100	900	May-21	1,500	100	1,600
Feb-20	900	-	900	Jun-21	1,600	-	1,600
Mar-20	900	100	1,000	Jul-21	1,600	100	1,700
Apr-20	1,000	-	1,000	Aug-21	1,700	-	1,700
May-20	1,000	100	1,100	Sep-21	1,700	100	1,800
Jun-20	1,100	-	1,100	Oct-21	1,800	-	1,800
Jul-20	1,100	-	1,100	Nov-21	1,800	100	1,900
Aug-20	1,100	-	1,100	Dec-21	1,900	-	1,900
Sep-20	1,100	100	1,200	Total		1,900	







Colchester AMPHORA HOMES

AMPHOKA HOMES

Colchester Amphora Homes Ltd Performance Summary P12

f's f's f's f's f's
0,000150,000195,95345,953195,95345,953
2,091) (112,091) (182,148) (70,057) (182,148) (70,057)
7,909 37,909 13,804 (24,104) 13,804 (24,104)

Creffield Road - Following planning approval CAHL is continuing to value engineer the site. The land acquisition is complete and the site is now owned by CAHL. The procurement process is underway with the appointment of architects to RIBA 7 and project managers. Hoardings, asbestos removal, various surveys to utilities and demolition works are all complete. CAHL is now processing Phase 2 archaeology works whilst working on tender documents and finalising detailed architectural drawings.

St Runwald Street - the latest designs are being considered and review of a development appraisal.

Mill Road - the housing appraisal has been completed, to assist CBC in its S.106 deliberations.

Military Road – the delivery is being managed by CAHL. Architects to RIBA 7 have been appointed.

Risks/Issues	Finance	Forward Look		
 Creffield Road - archaeology phase 1 completed, phase 2 being programmed. Project managers appointed and now processing procurement. Creffield Road - tenders out 23 April, returned 21 May, with site start on 15 June and completion April 2021. Military Road – tenders out 12 June, returned 24 July, with site start 1 August and completion November 2021. St Runwald Street – under review Mill Road – housing appraisal finalised 	 Creffield Road land purchase drawdown is complete. Military Road scope of services agreed and signed with the Client. Creffield Road construction budget and drawdown forecast complete. Creffield Road project programme complete. Creffield Road sales agent appointed. Scope of services agreed on Garage sites and Military Road generating a fee income for CAHL. 	 Phase 2 future development sites are to be identified. 		

Colchester Amphora Homes Ltd Garage Site Progress Summary P12

Garage Sites - Phase	Garage Sites - Phase 1 Programme											
PROJECT	Technical and Legal Due Diligence	Architect Procured	Soft Market Testing - Build Contract	Contractor Appointment	Planning Consent	Land Acquisition (exchange)	Start on Site	Practical Completion				
Buffett Way	Jul-19	May-19	N/A	Aug-20	Jan-20	N/A	Oct-20	May-21				

Hardings Close	May-19	May-19	N/A	Jul-20	Feb-20	N/A	Oct-20	May-21
Scarfe Way	Jul-19	May-19	N/A	Aug-20	Jan-20	N/A	Oct 20	May-21

Risks/Issues	Finance	Forward Look
 Hardings Close to be tendered first, to test the market due to Covid-19. The programme has been adjusted to reflect. 	 Contractor costs have been supplied by CBH and fees/scope of services adjusted accordingly. Development appraisals are now being prepared. 	 Buffett Way, Scarfe Way and Hardings Close tender packages being put together by CBH with Programme target dates to give contractors a better idea for pricing. Buffett Way planning application to be resubmitted. Scarfe Way non material amendment to be submitted.



Colchester Amphora Homes Ltd CAHL Phase 1 Progress Summary P12

CAHL - Phase 1 Programme								
PROJECT	Technical and Legal Due Diligence	Architect Procured	Contractor Appointment	Planning Consent	Land Acquisition (exchange)	Start on Site	Practical Completion	
Creffield Road	July 18	June 18	May 20	Sept 19	July 19	June 20	April 21	
Military Road	July 18	June 18	August 20	Oct 19	N/A	August 20	November 21	
St Runwald Street	July 18	June 18	April 21	Jan 21	March 21	June 21	Aug 22	
Mill Road	Sept 18	Aug 18	Aug 20	Aug 20	May 21	Sept 21	March 24 (final phase)	



Colchester Amphora Homes Ltd Actual/Forecast Draw Down

Month	Opening Balance	Actual Draw Down	Total Draw Down	Month	Opening Balance	Actual Draw Down	Total Draw Down
	£000's	£000's	£000's		£000's	£000's	£000's
Jul-19	-	400	400	Aug-20	600	100	700
Aug-19	400		400	Sep-20	700		700
Sep-19	400		400	Oct-20	700	100	800
Oct-19	400		400	Nov-20	800	200	1,000
Nov-19	400		400	Dec-20	1,000	100	1,100
Dec-19	400		400	Jan-21	1,100	200	1,300
Jan-20	400		400	Feb-21	1,300	100	1,400
Feb-20	400		400	Mar-21	1,400	100	1,500
Mar-20	400		400	Apr-21	1,500	200	1,700
Apr-20	400		400	May-21	1,700	200	1,900
May-20	400	200	600	Jun-21	1,900	100	2,000
Jun-20	600		600	Jul-21	2,000	100	2,100
Jul-20	600		600	Total		2,100	

