

Service / Scheme	Total Programme £'000	Accrued spend to Q2 £'000	Forecast Expenditure		(Surplus) / Shortfall £'000	RAG Status	
			2014/15 £'000	2015/16 £'000		Q2	Q1
SUMMARY							
Corporate & Financial Management	2,866.4	834.5	2,609.7	254.3	(2.4)		
Operational Services	986.0	75.2	986.0	0.0	0.0		
Professional Services	1,848.2	403.3	804.9	1,043.3	0.0		
Commercial Services	2,111.1	593.5	2,133.1	3.0	25.0		
Community Services	2,057.7	859.5	2,033.2	24.5	0.0		
Completed Schemes	0.0	(3.1)	0.0	0.0	0.0		
<b>Total (General Fund)</b>	<b>9,869.4</b>	<b>2,762.9</b>	<b>8,566.9</b>	<b>1,325.1</b>	<b>22.6</b>		
Housing Revenue Account	16,366.6	3,748.2	16,306.6	60.0	0.0		
<b>Total Capital Programme</b>	<b>26,236.0</b>	<b>6,511.1</b>	<b>24,873.5</b>	<b>1,385.1</b>	<b>22.6</b>		
CORPORATE & FINANCIAL MANAGEMENT							
Town Hall DDA Sensory Project	0.1	3.5	3.6	0.0	3.5	G	G
Carbon Management Programme phase 2	11.3	0.0	5.4	0.0	(5.9)	G	G
CMP Phase 3 - PV Systems	561.1	182.7	561.1	0.0	0.0	G	G
Moot Hall Organ	463.7	132.2	209.4	254.3	0.0	G	G
Universal Customer Contact Fundamental Service Review - ICT	1,650.0	424.1	1,650.0	0.0	0.0	A	A
Universal Customer Contact Fundamental Service Review - Accommodation	125.7	62.9	125.7	0.0	0.0	G	G
Financial Systems Migration	54.5	29.1	54.5	0.0	0.0	G	G
<b>TOTAL - Corporate &amp; Financial Management</b>	<b>2,866.4</b>	<b>834.5</b>	<b>2,609.7</b>	<b>254.3</b>	<b>(2.4)</b>		
OPERATIONAL SERVICES							
Flat Recycling Extension	10.3	0.0	10.3	0.0	0.0	A	A
Street Services FSR	43.8	6.0	43.8	0.0	0.0	A	A
Shrub End Depot - new baler and shed	840.5	0.0	840.5	0.0	0.0	A	A
Sport & Leisure FSR - Building works to Colchester Leisure World	3.9	(18.3)	3.9	0.0	0.0	G	G
Sport & Leisure FSR - IT works	0.5	0.5	0.5	0.0	0.0	G	G
Colchester School of Gymnastics S106	87.0	87.0	87.0	0.0	0.0	G	G
<b>TOTAL - Operational Services</b>	<b>986.0</b>	<b>75.2</b>	<b>986.0</b>	<b>0.0</b>	<b>0.0</b>		

Service / Scheme	Total Programme £'000	Accrued spend to Q2 £'000	Forecast Expenditure		(Surplus) / Shortfall £'000	RAG Status Q2 Q1
			2014/15 £'000	2015/16 £'000		
<b>PROFESSIONAL SERVICES</b>						
Mandatory Disabled Facilities Grants	1,426.2	335.6	650.0	776.2	0.0 G	A
Private Sector Renewals - Loans and Grants	417.1	67.7	150.0	267.1	0.0 G	G
Elections - Hardware	4.9	0.0	4.9	0.0	0.0 G	G
<b>TOTAL - Professional Services</b>	<b>1,848.2</b>	<b>403.3</b>	<b>804.9</b>	<b>1,043.3</b>	<b>0.0</b>	
<b>COMMERCIAL SERVICES</b>						
Park & Ride	124.4	0.0	124.4	0.0	0.0 G	G
Community Stadium	19.2	0.0	19.2	0.0	0.0 G	G
North Colchester Development Land	60.0	37.1	60.0	0.0	0.0 G	G
St Botolphs Regeneration	376.7	24.9	376.7	0.0	0.0 G	G
Town Centre Improvements	141.8	8.2	141.8	0.0	0.0 G	G
Town Station Square	50.0	2.8	50.0	0.0	0.0 G	G
Bus Station - CBC Enhancements	71.0	41.5	71.0	0.0	0.0 G	G
Osborne Street Bus Station	39.8	4.5	39.8	0.0	0.0 G	G
A12 Junction Facilitation	69.6	0.0	69.6	0.0	0.0 G	G
Creative Business Hub	74.7	0.0	74.7	0.0	0.0 G	A
Transcoast	26.4	0.0	26.4	0.0	0.0 G	G
East Colchester Enabling Fund	71.2	3.0	71.2	0.0	0.0 G	G
Capital Feasibility	32.6	17.4	32.6	0.0	0.0 G	-
Site Disposal Costs	2.3	0.5	27.3	0.0	25.0 A	A
Moler Works Site	41.4	0.0	41.4	0.0	0.0 G	G
Assistance to Registered Housing Providers	91.9	60.0	91.9	0.0	0.0 G	G
Abberton Community Fund S106	134.1	134.1	134.1	0.0	0.0 G	G
Layer Road Statue S106	10.8	7.9	10.8	0.0	0.0 G	G
Surface Water Flooding - Distillery Lane/Haven Road	81.5	0.0	81.5	0.0	0.0 A	A
CCTV Equipment & move of CCTV Monitoring Centre	255.3	251.6	252.3	3.0	0.0 G	G
Cemetery Extension	125.0	0.0	125.0	0.0	0.0 G	G
Replacement of Cremators	11.4	0.0	11.4	0.0	0.0 G	G
Temporary Accommodation Review	200.0	0.0	200.0	0.0	0.0 G	G
<b>TOTAL - Commercial Services</b>	<b>2,111.1</b>	<b>593.5</b>	<b>2,133.1</b>	<b>3.0</b>	<b>25.0</b>	

Service / Scheme	Forecast Expenditure						RAG Status
	Total	Accrued	2014/15	2015/16	(Surplus) / Shortfall	Q2	
	Programme	spend to Q2					
	£'000	£'000	£'000	£'000	£'000	Q1	
<b>COMMUNITY SERVICES</b>							
Improving Life Opportunities	53.3	0.0	53.3	0.0	0.0	G	G
Lion Walk Activity Centre Lift	40.0	0.0	40.0	0.0	0.0	G	G
Garrison Gymnasium & MRS	0.0	0.0	0.0	0.0	0.0	A	A
Castle Park - Playground Refurbishment	22.2	0.0	22.2	0.0	0.0	G	G
Resource Centre - Highwoods Country Park	19.1	3.4	19.1	0.0	0.0	G	G
King George V Pavilion Wivenhoe S106	1.7	0.0	1.7	0.0	0.0	G	G
Holly Trees WCs Castle Park	11.5	9.2	11.5	0.0	0.0	G	G
Castle Park Sensory Garden S106	61.5	0.0	61.5	0.0	0.0	G	G
Cook's Shipyard Playsite Wivenhoe S106	5.8	0.0	5.8	0.0	0.0	G	G
Castle Park Olympic Legacy Project	131.0	131.0	131.0	0.0	0.0	G	G
Old Heath Recreation Ground Improvements	272.7	11.8	272.7	0.0	0.0	G	G
Royal Square & Pavilion Dedham	7.9	7.9	7.9	0.0	0.0	G	G
Wivenhoe Cricket Club Pavilion	28.6	4.1	4.1	24.5	0.0	G	G
Corunna Drive Play Area S106	20.0	0.0	20.0	0.0	0.0	G	-
West Mersea Skate Park S106	20.0	0.0	20.0	0.0	0.0	G	-
Walls - new merged scheme	453.2	58.0	453.2	0.0	0.0	G	G
Visitor Information Centre relocating to Hollytrees	4.8	3.2	4.8	0.0	0.0	G	G
Redevelopment of Castle Museum	904.4	630.9	904.4	0.0	0.0	A	A
<b>TOTAL - Community Services</b>	<b>2,057.7</b>	<b>859.5</b>	<b>2,033.2</b>	<b>24.5</b>	<b>0.0</b>		
<b>HOUSING REVENUE ACCOUNT</b>							
Decent Homes & Upgrades	9,821.2	1,862.9	9,821.2	0.0	0.0	G	G
Adaptations	560.0	299.8	560.0	0.0	0.0	G	G
Sheltered Accommodation Review	2,350.0	728.6	2,350.0	0.0	0.0	G	G
Council House New Build	3,356.0	740.5	3,356.0	0.0	0.0	G	G
Housing ICT Development	279.4	116.4	219.4	60.0	0.0	G	G
<b>TOTAL - Housing Revenue Account</b>	<b>16,366.6</b>	<b>3,748.2</b>	<b>16,306.6</b>	<b>60.0</b>	<b>0.0</b>		
<b>COMPLETED SCHEMES (OR WHERE RETENTION ONLY OUTSTANDING)</b>							
Firstsite (VAF)	0.0	(3.1)	0.0	0.0	0.0	G	G
<b>TOTAL - Completed Schemes</b>	<b>0.0</b>	<b>(3.1)</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>		